

January 20, 2017
 BMB Job No. P-1490.12

Del Rio Street Project Paving Plan (Contracted Labor)

Reclaim/overlay of the streets and limits as shown in the following table:

	Street	Limits		Replace 8" Sanitary Sewer and Laterals	Length
		From	To		
1.	AVE Q	Gibbis	3 rd	No	1,150 LF
2.	AVE Q	9 th	10 th	No	400 LF
3.	Chapoy	Barron	Flores	No	1,600 LF
4.	Cantu	Cisneros	Garza	No	900 LF
5.	Andrade	Cisneros	Magnolia	No	1,550 LF
6.	Diaz	Jones	Magnolia	No	1,150 LF
7.	Mendez	Jones	Magnolia	No	1,150 LF
8.	Guillen	Barron	Dead End	No	1,068 LF
9.	Cantu	Magnolia	Guillen	No	1,300 LF
10.	Cisneros	Barron	Cantu	No	800 LF
11.	Flores	Jones	Magnolia	Yes	1,200 LF
12.	Cantu	Magnolia	Guillen	No	1,346 LF
13.	Zertuche	DeLeon	Dead End	No	200 LF
14.	W Cortinas	Gillis	Taini	Yes	1,025 LF
15.	De Leon	Las Vacas	Dead End	No	919 LF
16.	Foster	Pierce	Las Vacas	No	1,637 LF
17.	Gaitan	Las Vacas	Rio Grande	No	653 LF
18.	Hill	*Nueces/Canon	Las Vacas	No	1,980 LF
19.	Regin	*Nueces/Canon	Las Vacas	No	1,409 LF
20.	Guillen	Barron	Cantu	No	775 LF
21.	Jones	Barron	Mendez	No	1,280 LF
22.	Rubio	Barron	Flores	No	1,750 LF

*Does not intersect with Nueces, but does intersect with Canon

Street	Type of Work	Work Status
Ave Q	Seal Coat and Overlay	Completed
Chapoy	Rework, seal coat & overlay	Rework done, pending prime asphalt, seal coat & overlay
Cantu	Rework, seal coat & overlay	Completed
Andrade	Rework, seal coat & overlay	Pending Overlay
Diaz	Rework, seal coat & overlay	Pending Overlay
Mendez	Rework, seal coat & overlay	Completed
Guillen	Rework, seal coat & overlay	Pending Overlay
Cisneros	Seal Coat and Overlay	Completed
De Leon	Rework, seal coat & overlay	Not started
Zertuche	Rework, seal coat & overlay	Not started
Foster	Seal Coat and Overlay	Completed
Gaitan	Seal Coat and Overlay	Completed
Hill	Rework, seal coat & overlay	Not started
Regin	Rework, seal coat & overlay	Not started
Jones	Rework, seal coat & overlay	Rework done, pending prime asphalt, seal coat & overlay
Rubio	Rework, seal coat & overlay	Started rework
Flores	Rework, seal coat & overlay	Completed
Cortinas	Rework, seal coat & overlay	Completed
Frausto	Rework, seal coat & overlay	Completed
Magnolia	Rework, seal coat & overlay	Started rework

FISCAL YEAR 2017 & 2018

STREET PAVING PLAN

ID	Street Name	From	To	LF	Width	Sq. Yrds		Description of Work	COMPLETED	COMPLETED	Blocks
1	Linda Vista	Railway	S Bedell	2,332	28	7,255					5
2	Hogan Drive	Railway	Lions Ave.	1,421	28	4,421					3
3	James Drive	Railway	Mario Salas	522	28	1,624					2
4	Lions Ave.	De La Rosa	James Dr.	551	26	1,592					2
5	Mario Salas	De La Rosa	Dead End	1,001	50	5,561					4
6	John Miller Dr.	De La Rosa	Dead End	791	30	2,637					3
7	Ave 4	De La Rosa	Hogan	1,450	28	4,511					2
8	Braun	Ave T	Ave V	547	21	1,276	547	SEALCOAT			1
9	Evans	Ave U	Ave V	551	28	1,714	551	SEALCOAT			1
10	Hodge	Ave U	Ave V	548	32	1,948	548	SEALCOAT			1
11	Phil	Ave U	Airport Blvd	879	34	3,321	879	SEALCOAT			1
12	Clayton	Ave U	Jhonson	1,079	36	4,316	1,079	SEALCOAT			1
13	Howell	Ave U	Airport Blvd	704	32	2,503					1
14	Burnett	Ave U	Airport Blvd	578	20	1,284					1
15	Airport Blvd E. S.	Phil	10th Street	1,717	21	4,006					8
16	Cordona	W 2nd	End	476	36	1,904					1
17	Ave U	W 2nd	10th street	2,296	36	9,184					9
18	Rio Grande	Gaytan	Dead End	378	29	1,218					1
19	Holmig	Pierce	Las Vacas	1,640	38	6,924					4
20	Agarita	U.S 90	Ceniza Ridge	5,460	35	21,233	5,460	SEAL-COAT			18
21	Echo Valley	Amistad Blvd	Agarita	2,950	35	11,472					9
22	W 10th St.	Johnson Blvd.	N. Main st	3,719	45	18,595					9
23	E 10th St.	N. Main St	Bedell	3,531	40	15,693					10
24	E 15TH. St.	N. Main	Ave. U	2,778	42	12,964					10
25	Dobkins	Kennedy Dr.	Marshall S. Dr.	361	28	1,123					1
26	Cantu Rd.	Kings Way	Vet. Blvd.	5,150	42	24,033	5,150	SEAL_COAT	5,150	OVERLAY	9
27	Mary Lou Dr.	Margaret Ln.	Kings Way	3,768	45	18,840					10
28	Ave V	Braun	Hodge	585	21	1,365					1 Additional
29	9th	Ave. U	Airport Blvd	455	40	2,024					1 Additional
30	Airport Blvd W.S.	Clayton	Ave. 10th	1,347	21	3,143					1 Additional
				49,565	L.F.	197,687	14,214	LF.	5,150	LF.	130
				9.39	MILES		2.69	MILES	0.98	MILES	
						12/4/17	29%	SEAL- COAT	13%	OVERLAY	